

**Annexure 3: SVS Preliminary Scheme Assessment-Desk Review**

Name of Scheme: Rampur Uperhaar

Gram Panchnynt: Rampur Uperhaar


Village: Rampur Uperhaar

Block: Karchhana


A. Scheme Assessment

District: Prayagraj

S.No.	Indicator	Desk Review	Field Verification
		292 Nos.	
1	Number of Households	8 Hrs.	
2	Hours of water supply	195	
3	Households getting water (No.)	195	
4	House service connections (No.)	Yes	
5	Chlorination done daily: Yes/No	Yes	
6	Upkeep of infrastructure such as Valve chambers, pump rooms, Etc: Yes/No	Yes	
7	For Category -2 Schemes: Compliance to EMP	NA	
8	For Category-1 Schemes: Compliance to environmental mitigation measures if any are suggested.	NO	
9	O&M budgeting done: Yes/No	Yes	
10	Tariff fixed: Yes/No	Yes	
11	Tariff collected: Yes/No	Yes	
12	O&M bank account opened: Yes/No	Yes	
13	Operator appointed (individual or contractor) : Yes/No	Yes	
14	Operator trained: Yes/No	Yes	
15	Operator remuneration paid regularly : Yes/No	No	
16	O&M managed by : GP/ GPWSC/ Other	Yes	
17	Handing-Over completed: Yes/No		
18	Estimated Cost Rs.		
19	Actual Expenditure Rs.		
<b>B GPWSC Assessment</b>			
S.No.	Indicator	Desk Review	Field Verification
1	Committee formed: Yes/ No	Yes	
2	Number of members		
3	Committee reorganized after elections: Yes/No	Yes	
4	Representation of women in Committee:	Yes	
5	Representation of SC in Committee	Yes	
6	Representation of ST in Committee	NO	
7	Committee members trained/ oriented: Yes/No	Yes	
8	Committee meets as required: Yes/No	Yes	
9	Committee does proper book keeping: Yes/No	Yes	
10	Signature 1		
	Desk Review -SoE/Envi. Expert/M&E/FE Field Verification -Resource Person		
11	Signature		
	Desk Review -AEE/AE		
	Field Verification-Sarpanch		



Chairperson, GPWSC  
Village and Gram Panchayat-  
Rampur Uperhaar



कार्यालय अधिशासी अभियन्ता, षष्ठम निर्माण खण्ड, उ०प्र० जल निगम, प्रयागराज।

## हस्तान्तरण नोट

1.	योजना का नाम	रामपुर पेयजल योजना (नीर निर्मल परियोजना बैच-2)
2.	निर्माण वर्ष	2021
3.	पम्प हाउस	01 नग
4.	नलकूप	01 नग
5.	मोटर पम्प	30एच०पी०-2 नग
6.	स्टाफ क्वार्टर	01नग
7.	शिरोपरि जलाशय	1नग(450किली० / 16स्टेजिंग)
8.	बाउण्ड्रीवाल	121.70मी०.
9.	क्लोरीनेटर	01 नग
10.	राइजिंग मेन	18 मी०.
11.	योजनान्तर्गत कुल हाउस होल्ड	1250नग
12.	हाउस कनेक्शन की संख्या	1015नग
13.	स्काडा	01नग
14.	वितरण प्रणाली	34.88 किमी०
15.	पाइप का प्रकार एवं ब्यास	822M- 250 mm dia DIK-7
		3421M- 200 mm dia HDPE Pipe
		1112M- 160 mm dia HDPE Pipe
		2429M- 140 mm dia HDPE Pipe
		1325M- 110 mm dia HDPE Pipe
		25776M- 90 mm dia HDPE Pipe

संलग्नक:- 1. हाउस कनेक्शन की सूची। 2. योजना का इन्डेक्स मैप

हस्तान्तरित किया

ज०इ० / सहा०अभि०

प्राप्त किया

12-11-2021  
ग्राम पंचायत अधिकारी  
ग्राम पंचायत, रामपुर,  
वि०ख०-कौड़िहार, प्रयागराज

ग्राम प्रधान  
आम प्रकाश  
प्रधान

आ० पं०-रामपुर  
वि० ख०-कौड़िहार, प्रयागराज

12/11/21