

**OFFICE OF THE PROJECT MANAGER CONSTRUCTION, UNIT U.P. JAL  
NIGAM, SAHARANPUR.**

Name of work :- Jadoda Panda w/s Scheme  
 Authority :- Managing Director U.P. Jal Nigam, Lucknow.  
 Estimate Cost :- For amount of Rs. 754.660 Lakh year 2013-14  
 Place :- Jadoda Panda, Block- Nanouta  
 Details of works :- Following E&M and Civil works completed and to be hand  
 over here with.  
 Pump House One no. pump house cum chloronome with boundary wall.  
 (with Tube well starter etc.)  
 Staff Quarter One set  
 Sanitary Toilet One set  
 Water Recharge Unit One no.  
 Rising Main Rising Main has been laid from tube well to Over Head  
 Tank including bye pass arrangement 250 mm dia D.I. K-7  
 Distribution System Different size of pipe lines of followings also shown in  
 attached completion plan has been laid from new  
 construted O.H.T. of 600 KL/18m staging.

D.I. pipe line 250 mm dia	248 m
D.I. pipe line 200 mm dia	1029 m
D.I. pipe line 150 mm dia	4268 m
D.I. pipe line 125 mm dia	670 m
D.I. pipe line 100 mm dia	286 m
G.I. pipe line 65 mm dia	20200 m
<b>Total</b>	<b>26701</b>

House connection 1740 nos.

Drainag pipe for water  
of wash out and over  
flor of over head tank  
and bye pass chamber.

Over Head Tank

1 No: 600 KL Capacity and 18m staging


Sluice Valve

1. C.I. Sluice Valve from 650mm to 250mm 10 Nos.  
provide.

2. C.I. Sluice Valve from 150 mm to 200 mm 4 Nos.  
provide for distribution system at different place.

The completion plan of rising main, distribution system with above is enclosed  
herewith.

Certified that the works maintained above have been completed with remarks handed  
over on date ..... to the Project Manager, Construction Unit, U.P Jal Nigam,  
Saharanpur, Distt. Saharanpur and no deviation has been found in the work or  
material stated above.

  
(Naresh Gupta)  
Junior Engineer


  
(Mohd. Hashim)  
Assistant Engineer

  
(S.P. SINGH)  
Project Manager

Latter No. / /

Dated:-

Returned to the Project Manager, Construction Unit, U.P. Jal Nigam, Saharanpur. The works have taken  
over by the officer incharge Gram Pradhan/Gram Panchayat Adhikari Jadoda Panda Distt.- Saharanpur

  
ग्राम प्रधान  
ग्राम पंचायत जडोदा पाण्डा  
जडोदा पाण्डा  
वि. उ. साहिबगंज (सहारनपुर)

(Gram Pradhan)

Jadoda Panda  
वि. उ. साहिबगंज  
सहारनपुर

ग्राम पंचायत-जडोदा पाण्डा  
जडोदा पाण्डा  
(सहारनपुर)

21/02/21