


OFFICE OF THE EXECUTIVE ENGINEER, YANTRIK KHAND, U.P. JAL NIGAM, MEERUT

HANDING OVER NOTE OF GHANAKHANDI T.W. WITH
PUMPING PLANT & ACCESSORIES DISTT. SAHARANPUR


- 1 Tubewell:- 1No
300x200mm dia size 135.97mtrs. deep M.S.ERW Tubewell as per strata chart.
- 2' Pumping Plant:- 1 Set
WPIL make model C-8SC/3, 1600LPM/52m. head. submersible pump coupled with 30 H.P. WPIL make motor lowered with 150mm dia M.S. flanged column pipe with 2x3x6mm² sub. Cable
- 3 Switch Gear:- 1 No
(a) Starter:- L&T make star/delta starter with power connection overload relay start/delta timer automatic star/sop device on/off push button fitted with in panel board having manual & automatic operation.
(b) Panel Board:- Cubical panel made out of 18 gauge M.S. sheet and enamel painted dust & vermin proof wall mounting & front opening door type switch board with copper internal wiring comprising of following. 1No
(i) L&T make MCCB 100 amp. 1No
(ii) 100mmsq. dial amp.meter Rishab make 0-100 amp. 1No
(iii) 100mm sq. dial Volt meter Rishab make 0-500 volt. 1No
(iv) Salector Switch for volt meter Kayeeee make 1No
(v) Power capacitor Tibcon make. 1No
(vi) Single phasing preventer Minilace make. 3Nos
(vii) Instrument fuse 3Nos
(viii) Indicating lamp R-Y-B with toggle switches 1Job
(ix) Power wiring & double earthing of all electrical equipments complete. 1 Set
- 4 W/L control device 1 Set
- 5 Main Piping & Valves:- 2Nos
(i) 150mm dia C.I.D/F sluice valve with hand wheel IVC make 1No
(ii) 150mm dia C.I.D/F IVC make reflex valve 1No
(iii) 150mm dia C.I.D./F 90° heavy duty bend 1No
(iv) 150mm dia C.I. A/F tee. 3Nos
(v) 150mm dia MSDF Pipe 5.4mm thick 1.5Mtr Long 1No
(vi) 150mm dia MSDF Pipe 5.4mm thick 1.0Mtr Long 2Pairs
(vii) 150mm size heavy duty column pipe clamps 33Mts
(viii) 150mm dia MS column pipes 7.1mm thick in 3Mtr length. both ends flanged(thickness 12mm)with top flange of 20mm thick
- 6 L&T make MCCB 125 amp. Fitted on angle iron frame. 1 Set

		1No
		1No
		39Mtrs
		1No
7	Gauges:-	
	(i) 100mm dial pressure gauge -7Kg/cm ² fitted on gauge board.	
	(ii) 100mm dial depth gauge direct reading type fitted on gauge board	
	(iii) 1/4" size PVC air line lowered & fitted with necessary fittings.	
	(iv) Hand air pump	
8	Lifting Tackle:-	1No
	Morris make 2Ton. Capacity spur geared chain pulley block	
	4.5mt. Litt and tested to 50% over load capacity	1Set
9	Tools & Spanners:-	1No
	(i) D/E spanners(8 Pcs.)	1No
	(ii) Hammer with handle 2kg.	2Nos
	(iii) Insulated Plier 10"	2Nos
	(iv) Pipewrinch 300mm	1 No
	(v) Screw drivers 6"&12"	
	(vi) Resistant rubber sheet 1m x 1m x 12mm thick	1 Set
10	0-10 LPH Electronic type chlorinating plant.	
	Internal electrification of pump house complete with proper light in and out side the pump house.	1 No
11	Valtsafe make 50 KVA capacity voltage stabilizer	

Hand Over by.


(Radhey Shyam)
Assistant Engineer


Taken Over by



Gram Pradhan
Village-Ghanakhandi
Distt. Saharanpur
बि.ख. पुर्वारका (सहारनपुर)


- | | | |
|----|---|--|
| 6 | Ground water Recharge unit | 1 Nos. |
| 7 | Drainage pipe for water of wash out and over flow of OHT from chamber to outer side of drain. | |
| 8 | OHT (One No.) | 375 KL Capacity and 14m staging |
| 9 | Sluice Valve | C.I. Sluice Valve from 100 mm to 250 mm 5 No. provided for rising main and bye pass including inter connection from T.W. |
| 10 | House connection | 1586 Nos. |

The completion plan of rising main, distribution system, working drawing of pump house, chloronome with completion detailed above is enclosed here.

Certified that the works maintained above have been completed with remark handed over in dated to the Gram Pradhan/Gram Panchayat Adhikari and no deviation has been found in the works or materials stated above.


(V.P. MITAL)
Junior Engineer


(SUDESH KUMAR)
Assistant Engineer


(S.P. SINGH)
Project Manager


Latter No. / / /


Dated:-

Returned to the Project Manager, Construction Unit, U.P. Jal Nigam, Saharanpur. The works have taken over by the officer incharge Gram Pradhan/Gram Panchayat Adhikari Ghana Khandi Distt.- Saharanpur

(Gram Pradhan)
Ghana Khandi

Gram Panchayat Adhikari


ग्राम पंचायत - घानाखण्डी
न्याय पंचायत - घुन्ना
वि०ख० पुर्वारका (सहारनपुर)


ग्राम पंचायत अधिकारी
वि०ख० पुर्वारका