Office of the Executive Engineer, Construction Division, U.P. Jal Nigam, Bulandshahr.

(Handing Over Note)

1	Name of Scheme	:-	Ahmadgarh village water supply scheme
2	Authority	:-	U.P. Jal Nigam, Bulandshahr
3	Detail of Works	:-	Over Head Tank, Pump House, Rising Main, Recharge Unit, Distribution System & Boundary Wall etc.

A	Rising Main, Bye Pass Arrangement & Dis		
I	D.I. Pipe K- 7 200 mm	:-	365 m
B	Over Head Tank (OHT)	:-	600 kl / 16 m staging
C	Pump House		02 No.
D	Boundary Wall & Water works Compound		01 No.
E	Distrubtion System	:-	
i	HDPE Pipe 63x6kg/cm2	:-	19101.00 m
ii	HDPE Pipe 75x6kg/cm2	:-	216.50 m
iii	HDPE Pipe 90x6kg/cm2	:-	752.00 m
iv	HDPE Pipe 110x6kg/cm2	:-	1019.00 m
v	HDPE Pipe 140x6kg/cm2	:-	226.00 m
vii	HDPE Pipe 180x6kg/cm2	:-	1643.00 m
viii	HDPE Pipe 200x6kg/cm2	:-	270.50 m
F	D.I. Pipe K- 7 300 mm	:-	260.00 m
G	D.I. Pipe K- 7 250 mm	:-	320.50 m
H	Sluice Valve	:-	06 No.
I	Fire Hydrant	:-	01 No.
J	Tubewell	:-	02 No.
K	House Connection	:-	1606 Nos.
L	Recharge Unit	:-	01 No.

Handed Over

(Ram Chandra Roy)
Junior Engineer

(Jagdish Singh)
Assistant Engineer

(S.K. Sharma)
Executive Engineer

Construction Division, U.P. Jal Nigam, Bulandshahr.

Quality Check Approval

EE (Tubewell)
Bulandshahr

DPRO
Bulandshahr

DDO
Bulandshahr

Taken Over

1. Gram Pradhan Secretary
Village Ahmadgarh

2. Gram Pradhan
Village Ahmadgarh

...Unit Maintenance/Scheme Hand Over/Ahmadgarh Hand Over Format