GENERAL P.W.A. FORM NO.12

First Division U.P. Jal Nigam Meerut

(Handing Over Note)

Completion Certificate

1- **Name of Scheme** :- Saulana W/S Scheme, Block Meerut

2- **Authority** :- Executive Engineer, Ist. Division, U.P.Jal Nigam, Meerut

3- **Detail of Works** :-

A :- Pump House cum Chloronome with Pumping Plant Starter Switch Board Power Connection, Chlorinating Plant 1 Nos. in running condition.

B **Rising Main, Bye Pass Arrangement & Distribution**

(i) D.I. Pipe K-7 150 mm :- 27.10 M

C :- Over Head Tank 250 Kl. Capacity, 14M Staging

D **Distribution System :-**

(i) H.D.P.E. (PE-100) Pipe 63x6kg/cm^2 :- 5339.00 M

(ii) H.D.P.E. (PE-100) Pipe 75x6kg/cm^2 :- 653.00 M

(iii) H.D.P.E. (PE-100) Pipe 90x6kg/cm^2 70.00 M

(iv) H.D.P.E. (PE-100) Pipe 110x6kg/cm^2 :- 275.00 M

(v) H.D.P.E. (PE-100) Pipe140x6kg/cm^2 :- 22.00 M

(vi) H.D.P.E. (PE-100) Pipe160x6kg/cm^2 :- 130.00 M

(vii) H.D.P.E. (PE-100) Pipe 200x6kg/cm^2 :- 51.00 M

(viii) D.I. Pipe K-7 250 mm :- 1450.00 M

E **Sluice Valve :-**

(i) 200 mm :- 1 No.

(ii) 150 mm :- 2 Nos.

(iii) 125 mm :- 2 Nos.

(iv) 100 mm :- 4 Nos.

(v) 50 mm :- 8 Nos.

F House Connection :- 460 Nos.

The water supply shall be maintained by Gram Panchayat Saulana

Handed Over

23/10/15

Junior Engineer **Assistant Engineer** **Executive Engineer**

No. / / dated

Return to the Executive Engineer, First Division, U.P.Jal Nigam, Meerut with the request that all the above works have been taken over which are duly completed in all respect.

Taken Over

Gram Pradhan **Gram Panchayat Secretary**

Gram Panchayat Saulana, Block Meerut, Distrcit Meerut

JUNIOR ENGINEER
Block meerut

सचिव
ग्राम पंचायत सौलाना
30-10-2015

D:\jal\2012-13\handing over